EXTENSION OF TIME PROPOSAL

1	Name of Work	Development of park in Ward No.06
2	Amount of Work Portion	2,25,152.00
3	Estimated Cost	2.50 Lakhs
4	Name of Contractor	Sri. Bharath.S
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/188/2020-21, Date: 08.02.2021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	~~Nil~~ 60%
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	53 Days
15	Date of recommending time limit applied for	8.5.21 to 30.6.21
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	~~40~~ %
18	Probable time required for completion of remaining work	30.6.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work delay due to Corona Covid-19 effect – Labours problem.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer
Ward No. 06(Thanisandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ